



"Everything in Excellence"

WILLIAMS & THOMAS CONSTRUCTION CO.
4473 Progress Ave., Ste 1, Naples, FL 34104
561.460.8525 | www.wtconstruct.com | CGC1532780

WEEKLY PROGRESS REPORT

Report No.	Date
#17	12/13/2025

CLIENT:

Huntington Lakes IV
7320 Amberly Lane, Delray Beach, FL 33446
Attn: Nici Mahlandt | 201-936-9377
Email: nmahlandt@hotmail.com

OWNER'S REP:

Hellas Engineering
2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401
Contact: Austin Brennen 561-469-1907/561-348-4700
Email: austin@hellaseng.com

PROJECT: BUILDING RESTORATION PROJECT – HUNTINGTON LAKES IV

COMPLETED WORK BLDG WEEK ENDING DEC. 12, 2025

Monday, December 8, 2025

Building 32 Constructed South Elevation Dens Glass wall with Waterproofing
Building 32 Concrete pours in North elevation catwalk railing post pockets.
Building 32 Post pocket excavations on catwalk railings

Tuesday, December 9, 2025

Building 32 Unit 207, Removed hollow tiles.
Building 32 Unit 207, Window installation

Wednesday, December 10, 2025

Building 32 More post pocket excavations on North elevation.
Building 32 Filled with backer rod/ caulking around perimeter
Building 32 More scaffolding delivered

Thursday, December 11, 2025

Building 32 Post pockets on railing posts.
Building 32 Removed more columns on catwalk
Building 32 Passed inspections on windows in units 410, 405, 205, 102, 105

Friday, December 12, 2025

Building 32 Unit 102 Filled 15 fastener holes
Building 32 Unit 310 Completed water test, repaired leak
Building 32 Erected scaffolding on South elevation
Building 32 Concrete pours in post pockets
Building 32 Began chipping columns in west stairwell

Expected Progress week of 12/15/25

- ◆ Finalize Punch list items inside units
- ◆ Continue chipping columns on west stairwell
- ◆ Window installs
- ◆ Window install inspections

WEEKLY PROGRESS REPORT – SUMMARY DETAILS

WORK DAYS	Rain Day	Holiday	AVG. DAILY MANPOWER	BLDGS WORKING ON
4	1	0	5	32/31

WEEKLY PROGRESS REPORT #17

