

## WEEKLY REPORT - December 22, 2025 – December 24,2025

Monday December 22, 2025

- Building 32, Unit 402 new window installed south elevation BR window.
- Building 32, Unit 101 stucco completed in lanai.
- Building 32, Unit 102 stucco completed in lanai.
- Building 32, Unit 103 stucco completed in lanai.
- Building 32, North elevation stucco completed in stairway column repair.
- Building 31, North elevation continue excavating column repairs in west stairwell per engineer specs.
- Building 32, South elevation continue scaffold to the 1 stack.

Tuesday, December 23,2025

- Building 32, South elevation working on stucco cracks on walls and near expansion joints.
- Building 32, Unit 102 Replace window in MB cracked during installation of window in 402 falling debris.
- Building 32, Unit 105 window sill installed.
- Building 32, Unit 101 prime completed stucco in lanai.
- Building 32, Unit 201 prime completed stucco in lanai.
- Building 32, Unit 301 prime completed stucco in lanai.
- Building 32, Unit 401 prime completed stucco in lanai.
- Building 32, Unit 102 prime completed stucco in lanai.
- Building 32, Stacks 10 thru 6 walk through inspecting fasteners completed ready for final sign off by inspector.

Wednesday, December 24,2025

- Building 32, North elevation catwalk install screens for windows on catwalk only.
- Building 32, Unit 407 window sills installed.
- Building 32, North elevation painting of repaired columns completed on all 3 floors Not finished in stairwell need to repair some stucco areas.
- Building 32, Unit 403 gel patch installed on stucco repair in lanai, last one in building 32.

- Building 32, Unit prime stucco repair last one in Building 32.
- WORKED HALF DAY CHRISTMAS EVE

Thursday, December 25, 2025

- NO WORK ON-SITE CHRISTMAS DAY

Friday, December 26, 2025

- NO WORK ON-SITE DAY AFTER CHRISTMAS

Inspections: NO INSPECTIONS THIS WEEK WILL RESUME ON MONDAY  
THE 29<sup>TH</sup> .