

Week Ending 3/7/2026

Building 32

- Interiors are completed.
- South elevation Mseal was approved by inspector. Have 1 picket on lanai to repair.
- North elevation touch up painting is now completed. Most Mseal has also been completed and approved. Have a couple small areas of Mseal yet to complete and will have that delivered this week to finish. I have 2 railing brackets to install this week.

Building 31

- 95 percent of interior work has been completed we have 1 column that needs stucco in 1 unit and 2 stucco cracks need completion. Intend to start punch out list this upcoming week with inspector. New texture applied to units 210 and 305 per inspector.
- Windows were installed in 203, 206, 405 and 302. With the addition of 406 we have 8 more windows to install that includes all the windows in 301. Most window sills we have been installing along with windows need to order more sills. I will get an exact count this week.
- South elevation all repairs and windows are completed along with the eifs repairs around windows on the 7 and 8 stacks and scaffold is being moved. Windows have been cleaned with sticker removal as well. Already have stucco completed on more windows past 7 stack need to start priming and painting. Expansion joint has been removed from the south elevation to start repair. Opened 3 more post tension pockets for inspector to look at and all the previous pockets have been approved to refill with no additional work.
- On the north elevation we excavated more post railing pockets as well as removed frames for second pour on the 4th floor have to clean pockets further per inspector before proceeding. Most of the completed columns have had stucco applied.

Building 30

- North elevation continuing excavating columns based on spec sheet and will be cleaning and applying weather proof paint will be framing and pouring these this week. Will be continuing post railing pockets here this week and will be starting a new procedure to expedite the process.
- South elevation started marking and locating repairs based on building specs will commence on these this week.
- Windows have not started here yet scaffold is up on 10 stack I believe we 11 windows to install in this stack alone.
- Lanais will be addressed along with the install of the windows in order to complete as windows are being installed. I reviewed all spec sheets for lanais based on spec sheets and we are prepared to start work on these as we move to the 10 stack.

Building 29

- Scaffold on 10 stack their now and have been reviewing repairs based on spec sheet. Walked building this week recognizing areas to begin excavation. Also reviewed north elevation repairs hopeful to start those as well as the post railing repairs ASAP. Also started reviewing lanai spec forms to game plan our progression here.