



"Everything in Excellence"

WILLIAMS & THOMAS CONSTRUCTION CO.

4473 Progress Ave., Ste 1, Naples, FL 34104

561.460.8525 | www.wtconstruct.com | CGC1532780

WEEKLY PROGRESS REPORT

Report No.	Date
#33	04/03/26

CLIENT:

Huntington Lakes IV

7320 Amberly Lane, Delray Beach, FL 33446

Attn: Nici Mahlandt | 201-936-9377

Email: nmahlandt@hotmail.com

OWNER'S REP:

Hellas Engineering

2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401

Contact: Austin Brennen 561-469-1907/561-348-4700

Email: austin@hellaseng.com

PROJECT: BUILDING RESTORATION PROJECT — HUNTINGTON LAKES IV

Monday, March 30, 2026

Building 31 — Framing and wood buck for window install Unit 301

Building 31 — Stucco on south elevation column

Building 31 — Wire mesh on 402 and 404

Building 31 — Painting and priming on south elevation

Building 30 — Removed more wall on 10 stack

Building 30 — Installed dust walls units 308, 309, 210

Building 30 — Interior lanai work in units 410, 209, 309 and 409

Tuesday, March 31, 2026

Building 30 — Framing work for units 308, 309.

Building 30 — Cleaned and painted with armor tech (308/309)

Building 30 — Removed damaged framing on 10-stack and started adding new

Friday, April 1, 2026 — HOLIDAY/NO WORK

Friday, April 2, 2026 — HOLIDAY/NO WORK

Friday, April 3, 2026

Building 32 — Removed expansion joint on catwalks

Building 31 — Continued painting south elevation

Building 30 — Installed dens glass and windows on south elevation

Building 30 — Cleaned framing and painted with armor tech 309/308

Building 30 — Worked on new framing, unit 310.

Cleaned and painted framing around window

Building 30 — Built scaffolding to use for expansion joints

**EXPECTED
PRODUCTION
WEEK OF 4/6**

1. Completion of EFIS walls (BLDG 30);
2. Interior work on lanais (all bldgs);
3. Jalousie window installs
4. **Trash removal Monday morning.**
5. Inspections Tuesday and Thursday
6. Stucco and painting on south elevations

WEEKLY PROGRESS REPORT — SUMMARY DETAILS

WORK DAYS	WEATHER DELAYS	Holiday	AVG. DAILY MANPOWER	BLDGS WORKING ON
3	1	2	8-15	32/31/30/29



WEEKLY PROGRESS REPORT #33



Dens Glass
Installation
Building 30 1 stack

WEEKLY PROGRESS REPORT #33



• Window Framing • Window Installs • Dens Glass Installation • Insulation

