



"Everything in Excellence"

**WILLIAMS & THOMAS CONSTRUCTION CO.**

4473 Progress Ave., Ste 1, Naples, FL 34104

561.460.8525 | [www.wtconstruct.com](http://www.wtconstruct.com) | CGC1532780

**WEEKLY PROGRESS REPORT**

| Report No. | Date     |
|------------|----------|
| #39        | 05/15/26 |

**CLIENT:**

**Huntington Lakes IV**

**7320 Amberly Lane, Delray Beach, FL 33446**

Attn: Nici Mahlandt | 201-936-9377

Email: [nmahlandt@hotmail.com](mailto:nmahlandt@hotmail.com)

**OWNER'S REP:**

**Hellas Engineering**

2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401

Contact: Austin Brennen 561-469-1907/561-348-4700

Email: [austin@hellaseng.com](mailto:austin@hellaseng.com)

**PROJECT: BUILDING RESTORATION PROJECT – HUNTINGTON LAKES IV**

**WEEK ENDING MAY 15, 2026**

**Building 30**

1. Completed and passed inspections almost 20 interior lanais.
2. Weather wall protection installed and removed in multiple until
3. Installed windows in units 403, 103, 203, 303, 305, and 406
4. Installed Dens Glass on 7 stack
5. Identified additional post tension pockets that need repair



**Dens Glass Installation (above)  
Post Tension Cable pockets (left)**



**WILLIAMS & THOMAS CONSTRUCTION CO.**  
4473 Progress Ave., Ste 1, Naples, FL 34104  
561.460.8525 | [www.wtconstruct.com](http://www.wtconstruct.com) | CGC1532780

*"Everything in Excellence"*

**WEEK ENDING MAY 15, 2026**


**Building 30**

## WEEKLY PROGRESS REPORT

| Report No. | Date     |
|------------|----------|
| #39        | 05/15/26 |



**Plywood wall installations and window installs**



*"Everything in Excellence"*

**WILLIAMS & THOMAS CONSTRUCTION CO.**

4473 Progress Ave., Ste 1, Naples, FL 34104

561.460.8525 | [www.wtconstruct.com](http://www.wtconstruct.com) | CGC1532780

**WEEKLY PROGRESS REPORT**

| Report No. | Date     |
|------------|----------|
| <b>#39</b> | 05/15/26 |

**CLIENT:**

**Huntington Lakes IV**

**7320 Amberly Lane, Delray Beach, FL 33446**

Attn: Nici Mahlandt | 201-936-9377

Email: [nmahlandt@hotmail.com](mailto:nmahlandt@hotmail.com)

**OWNER'S REP:**

**Hellas Engineering**

2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401

Contact: Austin Brennen 561-469-1907/561-348-4700

Email: [austin@hellaseng.com](mailto:austin@hellaseng.com)

**Building 31**

1. Continued work on railing post pockets, building 31, pouring SIKA. Completed third and fourth floors.
2. Prep for Saturday Post Tension Cable replacements
3. Removed dust walls in three units.



**Prep for Post Tension Cable stressing  
Railing post pocket concrete pours**



*"Everything in Excellence"*

**WILLIAMS & THOMAS CONSTRUCTION CO.**

4473 Progress Ave., Ste 1, Naples, FL 34104  
561.460.8525 | [www.wtconstruct.com](http://www.wtconstruct.com) | CGC1532780

**WEEKLY PROGRESS REPORT**

| Report No. | Date     |
|------------|----------|
| <b>#39</b> | 05/15/26 |

**CLIENT:**

**Huntington Lakes IV**

**7320 Amberly Lane, Delray Beach, FL 33446**

Attn: Nici Mahlandt | 201-936-9377

Email: [nmahlandt@hotmail.com](mailto:nmahlandt@hotmail.com)

**OWNER'S REP:**

**Hellas Engineering**

2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401

Contact: Austin Brennen 561-469-1907/561-348-4700

Email: [austin@hellaseng.com](mailto:austin@hellaseng.com)

**Building 29**

1. Installed scaffolding on stack 9

