

HUNTINGTON LAKES BUILDING REPAIRS PROJECT
WILLIAMS & THOMAS CONSTRUCTION

Dated: Jun 9 '26

ID	Task Name	Duration	Start	Finish	Half 1, 2026							Half 2, 2026							Half 1, 2027						
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J			
0	HUNTINGTON LAKES BUILDING REPAIRS PROJECT	151 days	Jun 8 '26	Jan 4 '27	REPAIRS PROJECT																				
1	Project Production	126 days	Jun 8 '26	Nov 30 '26	Project Production																				
2	Phase 02	25 days	Jun 8 '26	Jul 10 '26	Phase 02																				
3	Building 29	25 days	Jun 8 '26	Jul 10 '26	Building 29																				
4	Phase 03	51 days	Jul 13 '26	Sep 21 '26	Phase 03																				
5	Building 36	21 days	Jul 13 '26	Aug 10 '26	Building 36																				
6	Building 35	30 days	Aug 11 '26	Sep 21 '26	Building 35																				
7	Phase 04	50 days	Sep 22 '26	Nov 30 '26	Phase 04																				
8	Building 34	25 days	Sep 22 '26	Oct 26 '26	Building 34																				
9	Building 33	25 days	Oct 27 '26	Nov 30 '26	Building 33																				
10	Project Closeout	25 days	Nov 30 '26	Jan 4 '27	Project Closeout																				
11	Substantial Completion	0 days	Nov 30 '26	Nov 30 '26	Substantial Completion																				
12	Field Inspection	6 days	Dec 1 '26	Dec 8 '26	Field Inspection																				
13	Punch List Clearance	20 days	Dec 1 '26	Dec 28 '26	Punch List Clearance																				
14	Final Cleanup	5 days	Dec 1 '26	Dec 7 '26	Final Cleanup																				
15	Close Out Documments	5 days	Dec 29 '26	Jan 4 '27	Close Out Documments																				
16	Final Completion	0 days	Jan 4 '27	Jan 4 '27	Final Completion																				



Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	