



"Everything in Excellence"

WILLIAMS & THOMAS CONSTRUCTION CO.

4473 Progress Ave., Ste 1, Naples, FL 34104

561.460.8525 | www.wtconstruct.com | CGC1532780

WEEKLY PROGRESS REPORT

Report No.	Date
#46	07/06/26

CLIENT:

Huntington Lakes IV

7320 Amberly Lane, Delray Beach, FL 33446

Attn: Nici Mahlandt | 201-936-9377

Email: nmahlandt@hotmail.com

OWNER'S REP:

Hellas Engineering

2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401

Contact: Austin Brennen 561-469-1907/561-348-4700

Email: austin@hellaseng.com

PROJECT: BUILDING RESTORATION PROJECT — HUNTINGTON LAKES IV

WEEK ENDING JULY 3, 2026

June 29, 2026 (Monday)

- Primed Stack 1 on Building 31.
- Applied stucco to Stack 10 on Building 30.
- Completed bucking and installed windows in:
 - Unit 308
 - Unit 109
 - Unit 409
 - Unit 309

June 30, 2026 (Tuesday)

- Stucco work completed around window Unit 208
- Framing inspected and noted as good.
- Made dust wall and completed bucking.
- Performed edge repairs on Building 32.
- Applied stucco to Stacks 6 and 4 on Building 30.
- Began priming Stack 10 on Building 30.

July 1, 2026 (Wednesday)

- Applied stucco to Stacks 4 and 3 on Building 30.
- Completed bucking and installed window for Unit 107.

July 2, 2026 (Thursday)

- Installed Densglass in the following units:
 - 109
 - 107
 - 207
 - 208
 - 308
 - 309
 - 409
- Painted Stack 6 on Building 30.

**WEEKLY PROGRESS REPORT
— SUMMARY DETAILS**

WORK DAYS — 4

WEATHER DELAYS — 0

HOLIDAY — 1

AVG DAILY MANPOWER
10-13

BLDGS WORKING ON
29/30/31/32

**PROJECTED WORK
WEEK OF 7/6/26**

Continue painting back of
building 30

Window installs on building 29

Install new railing brackets
where needed

Post tension cable stressing

Installation of Dens glass and
control joints where needed

Punch on 32/31