



"Everything in Excellence"

WILLIAMS & THOMAS CONSTRUCTION CO.

4473 Progress Ave., Ste 1, Naples, FL 34104

561.460.8525 | www.wtconstruct.com | CGC1532780

WEEKLY PROGRESS REPORT

Report No.	Date
#49	07/24/26

CLIENT:

Huntington Lakes IV

7320 Amberly Lane, Delray Beach, FL 33446

Attn: Nici Mahlandt | 201-936-9377

Email: nmahlandt@hotmail.com

OWNER'S REP:

Hellas Engineering

2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401

Contact: Austin Brennen 561-469-1907/561-348-4700

Email: austin@hellaseng.com

PROJECT: BUILDING RESTORATION PROJECT — HUNTINGTON LAKES IV

WEEK ENDING JULY 24, 2026

Building 32:

- Removed scaffolding and post shores by elevator

Building 30:

- Units 410, 408, 406, and 404, 208, 204 all primed
- Four columns in Building 29 were chipped and repaired.
- Fourth floor pockets re-chipped and inspected
- Columns painted and primed
- Replaced corroded railing brackets
- Stairwell railing pockets re-chipped
- Completed painting on stack 1
- Inspected and final punched some lanais
- Window on west side storage unit was replaced last week
- Storage units cleaned out
- Remobilized scaffolding on balcony walls
- Removed window stickers and added screens

Building 29:

- All jalousie replacement windows installed
- Dens Glass: Completed all window openings in Building 29.
- V-notched masonry stucco cracks — one stack
- Cleaned post tension pockets
- Stucco team worked inside lanai on 4th floor

Building 36:

- Built scaffolding on back of building

Expected Progress
week of 7/27/26

Dust walls installed to cover storage units building 29 (3 floors)

Continue punch 31, 30

Continue relocating scaffolding to balcony walls

Post tension stressing building 29 stack 1

WEEKLY PROGRESS REPORT

WORK DAYS — 5

WEATHER DELAYS — 0

HOLIDAY — 0

AVG. MANPOWER — 9-11

BLDGS WORKED ON 30/29/32/36

