



"Everything in Excellence"

WILLIAMS & THOMAS CONSTRUCTION CO.

4473 Progress Ave., Ste 1, Naples, FL 34104
561.460.8525 | www.wtconstruct.com | CGC1532780

WEEKLY PROGRESS REPORT

Report No.	Date
#57	09/25/26

CLIENT:

Huntington Lakes IV
7320 Amberly Lane, Delray Beach, FL 33446
Attn: Nici Mahlandt | 201-936-9377
Email: nmahlandt@hotmail.com

OWNER'S REP:

Hellas Engineering
2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401
Contact: Austin Brennen 561-469-1907/561-348-4700
Email: austin@hellaseng.com

PROJECT: BUILDING RESTORATION PROJECT – HUNTINGTON LAKES IV

**Week Ending
September 25, 2026**

Building 29

- Cut, cleaned and painted post tension pockets.
- Installed control joints on stacks 10, 9, 7 and 1
- Installed wire mesh on stack 10 EFIS repair
- Reinforced pickets on stack 8
- Added more scaffolding to balcony walls

Building 30

- Opened hatches on unit 202 for pt cable work
- Opened slabs uncovering addition cables to be stressed
- Installed backer rod on catwalks

Building 32

- Filled holes on back of building
- Filled opening on base of column stack 7



**Expected Progress
week of 9/28/26**

- Removing accessories in building 30
- Opening hatches in units requiring cable stressing
- Railing pickets where needed
- Installing dust walls in units in building 30.

WEEKLY PROGRESS REPORT – SUMMARY DETAILS

WORK DAYS	Rain Delays	Holiday	AVG. DAILY MANPOWER	BLDGS WORKING ON
4		1	6-10	30/29/31



WILLIAMS & THOMAS CONSTRUCTION CO.

4473 Progress Ave., Ste 1, Naples, FL 34104

561.460.8525 | www.wtconstruct.com | CGC1532780

"Everything in Excellence"

CLIENT:

Huntington Lakes IV

7320 Amberly Lane, Delray Beach, FL 33446

Attn: Nici Mahlandt | 201-936-9377

Email: nmahlandt@hotmail.com

WEEKLY PROGRESS REPORT

Report No.

#57

Date

09/25/26

OWNER'S REP:

Hellas Engineering

2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401

Contact: Austin Brennen 561-469-1907/561-348-4700

Email: austin@hellaseng.com



Accessories removed unit 202/bldg 30



Expansion joints filled on catwalks Building 30



Filled opening on back of 32 stack 7



Control Joints, stack 1 building 29



Control Joints & wire mesh building 29 stack10