

WEEKLY REPORT - December 29, 2025 – January 2, 2026

Monday December 29, 2025

- Building 32, Unit 303 New widow install
- Building 32, Unit 303 window framing in good condition wire brush clean and paint with weatherproofing material.
- Building 32, South elevation fill last post tension pockets set up for stucco.

Tuesday, December 30, 2025

- Building 32, Unit 201 New window installation.
- Building 32, South elevation start stucco 10 stack east.
- Building 32, Unit 310 repair damaged screens complete.
- Building 32, Unit 210 repair damaged screens complete.
- Building 32, Unit 201 framing around window in decent shape wire brush clean and weatherproofing applied.

Wednesday, December 31, 2025

- Building 32, Unit 401 new window installation.
- Building 32, Unit 401 Wire brush framing and weatherproofing applied.
- Building 32, Unit 403 New window installation.
- Building 32, Unit 403 wire brush framing and weatherproofing applied.
- Building 32, South elevation dens glass installed areas of new windows.

Thursday, January 1, 2026

- NO WORK ON-SITE New Years Day

Friday, January 2, 2026

- NO WORK ON SITE

Inspections: NO INSPECTIONS THIS WEEK HELLAS CLOSED FOR THE HOLIDAYS.

Projected work this week:

- We will be completing window installs already in progress after inspection.
- South elevation continue with new stucco from 10 stack east.
- Get Nici list of all substantially completed units. We are 95 percent complete with all interior units on building 32.
- Get scaffold set up on east elevation in order to complete window install in Unit 401.
- Unit 401 is the last of the windows in Building 32 to be completed and last of the windows in Building 32
- Get Nici a list of all windows completed
- Get with Junior H4 maintenance for completion of all interior work and reinstallation of blinds and any marble sills needing replacement.
- Dedicate a team this week to continue work commencement on Building 31.
- Work on getting west stairwell completed and open to start work on east stairwell.
- Located 1 more damaged post tension cable 4th floor by elevator need a game plan for this repair.
- Need inspections on all units east of elevator they need to be painted if owner has the paint.











