WILLIAMS & THOMAS CONSTRUCTION CO.
4473 Progress Ave., Ste 1, Naples, FL 34104
561.460.8525 | www.wtconstruct.com | CGC1532780

"Everything in Excellence"

WEEKLY PROGRESS REPORT

Report No.	Date
#2	08/29/2025

CLIENT:
Huntington Lakes IV
7320 Amberly Lane, Delray Beach, FL 33446
Attn: Nici Mahlandt| 201-936-9377
Email: nmahlandt@hotmail.com

OWNER'S REP:
Hellas Engineering
2475 Mercer Ave. Suite 106, West Palm Beach, Florida 33401
Contact: Austin Brennen 561-469-1907/561-348-4700
Email: austin@hellaseng.com

PROJECT: BUILDING RESTORATION PROJECT — HUNTINGTON LAKES IV

COMPLETED WORK BLDG WEEK ENDING August 29

- Removed dry-in materials for building 32, section 1
- Set up site to paint bolts in post tension holes for inspection
- Post Tension specialist, came on site to give second opinion on PT situation
- Met with PT specialist on site to inspect all 18 PT cables
- Temp electric started
* Continued scaffolding on south side of building
- Scaffolding continued to go up on south side of building 32
- Installed Dens glass for inspection — correction scheduled for 9/2

Expected Progress week of 8/25/25

- Reinstall Dens Glass
- Continue temporary electric connection
- Start work on Post Tension repairs

WEEKLY PROGRESS REPORT — SUMMARY DETAILS

WORK DAYS	Rain Day	Holiday	AVG. DAILY MANPOWER	BLDGS WORKING ON
5	0	0	4-5	32

WEEKLY PROGRESS REPORT #2